

Projektový report SOLEK - 4Q 2023



VÝSTAVBA

Název projektu	Země	Výkon (MW)	Fáze	Uvedení do plného provozu
Parque El Conquistador	CL	2,98	Substantial Completion	Q4 2023
Parque Bramada	CL	10,52	First Connection	Q1 2024
Parque Alianza	CL	10,66	Site preparation	Q2 2024
La Rosa 6MW	CL	6,36	Site preparation	Q2 2024
Parque Nancagua	CL	7,22	Substantial Completion	Q4 2023
Jotabeche	CL	10,66	First Connection	Q1 2024
Parque Bandurrias	CL	2,99	Design	Q2 2024
Unihue	CL	2,99	Design	Q1 2024
Leyda	CL	96,00	Design	Q4 2024
Parque El Ingenio	CL	10,58	Substantial Completion	Q4 2023
Pueblo Seco	CL	10,66	First Connection	Q4 2023
Parque Montana	CL	10,66	Design	Q2 2024
Parque La Pena	CL	10,66	Design	Q2 2024
Villa Longavi PMG	CL	10,66	Site preparation	Q1 2025
Cauquenes PMG	CL	10,62	Mechanical completion	Q1 2024
Don Flavio	CL	2,99	Mechanical completion	Q1 2024
Quilmo PMG	CL	10,66	Mechanical completion	Q4 2023
Parque Colchagua	CL	2,99	Substantial Completion	Q4 2023
Parque Kali	CL	2,99	Design	Q4 2024
Itihue	CL	10,66	First Connection	Q4 2023
San Bernardo PMG	CL	10,66	Site preparation	Q4 2024
Los Mayos	CL	2,70	Design	Q1 2024
Parque San isidro	CL	10,66	Design	Q1 2024
El Trigal	CL	10,66	First Connection	Q1 2024
Parque Roma	CL	2,99	Site preparation	Q1 2024
El Palqui	CL	2,99	First Connection	Q1 2024
San Eduardo	CL	2,99	Design	Q3 2024
Margarita	CL	4,66	Design	Q3 2024
Cantillana	CL	10,66	First Connection	Q4 2023
Parque Chinchorro	CL	10,66	Design	Q3 2024
Curicura	CL	10,71	Substantial Completion	Q1 2022
Castilla	CL	2,99	Substantial Completion	Q1 2023
Valparaíso	CL	7,10	Substantial Completion	Q4 2022
El Huaso	CL	2,99	Substantial Completion	Q4 2022
Quilleco	CL	2,99	Design	Q2 2024
Parque del Sol	CL	10,66	Design	Q1 2025
Orilla del Maule	CL	7,06	Design	Q2 2024
Parque Santa Rebeca	CL	10,66	Design	Q1 2025
Barrancon	CL	10,66	Design	Q1 2025
Parque Tara	CL	7,10	Design	Q4 2024
Parque Santa Marta	CL	10,66	Design	Q4 2024
Parque Las Machas	CL	10,66	Site preparation	Q3 2024
Santa Bárbara PMG	CL	10,66	Design	Q3 2024
Doña Berta	CL	2,99	Site preparation	Q2 2024
Parque Alsol	CL	10,66	Design	Q4 2024
Parque Alagua	CL	10,66	Design	Q4 2024
Parque Numpay	CL	9,43	Design	Q4 2024
Parque el Roque	CL	10,66	Design	Q4 2024
Don Chacho	CL	9,72	Design	Q1 2025
Doña Carmen PMG	CL	10,66	Design	Q4 2024
Santa Eulalia	CL	6,60	Design	Q4 2023
Hurtado	CL	2,99	Design	Q2 2024
El Encanto	CO	11,90	Design	Q2 2025
La Union	CO	11,90	Design	Q2 2025
Popovice	CZ	0,99	Design	Q1 2024

518,20

Development - Portfolio

Název projektu	Země	Výkon (MW)	Připraveno k výstavbě
Ianca Sud	RO	7,92	Q1 2024
Valea Mare	RO	5,00	Q1 2024
Ianca Nord	RO	9,17	Q1 2024
Vale Mare Vaidescu-2	RO	10,42	Q1 2024
Topolog Marta	RO	4,58	Q1 2024
Bordei Varde Bodea	RO	7,90	Q1 2024
Cilibia 3	RO	2,52	Q4 2024
Chislaz Feher	RO	2,50	Q4 2024
Cosmesti 1	RO	5,34	Q4 2024
Cosmesti 2	RO	7,60	Q4 2024
Sahateni	RO	33,00	Q1 2025
Videle	RO	2,33	Q4 2024
Volos 1	GR	5,00	Q2 2025
Pournari	GR	55,00	Q1 2026
Farsala	GR	46,00	Q1 2026
Agrapidia	GR	65,00	Q2 2026
Farsala 1 BESS	GR	50,00	Q1 2025
Farsala 2 BESS	GR	7,99	Q1 2025
Barjac	FR	9,00	Q3 2026
Grandris	FR	14,00	Q1 2026
Marans	FR	23,00	Q2 2026
Montillier	FR	7,00	Q4 2026
Vaux	FR	5,00	Q4 2026
Luzinay	FR	7,00	Q4 2026
Alaminos-101	CY	7,38	Q4 2026
Ag.Theodoros 1 BESS	CY	1,36	Q4 2026
1024_Ag.Theodoros	CY	0,95	Q4 2026
1025_Ag.Theodoros	CY	2,99	Q4 2026
1031_Ag.Theodoros	CY	2,99	Q4 2026
1032_Ag.Theodoros	CY	1,66	Q4 2026
Alaminos 1 BESS	CY	1,07	Q4 2026
Theodoros-111	CY	2,30	Q4 2026
1045_Ag.Theodoros	CY	4,17	Q4 2026
1046_Alaminos	CY	1,63	Q4 2026
Ag-Theodoros	CY	1,23	Q4 2026
Ag.Theodoros 2 BESS	CY	4,70	Q4 2026
1050_Ag.Theodoros	CY	12,50	Q4 2026
1093_Theodoros	CY	1,20	Q4 2026
1094_Theodoros	CY	0,82	Q4 2026
1109_Alaminos	CY	3,90	Q4 2026
Alaminos 2 BESS	CY	10,00	Q4 2026
Isla 1 Solar	ES	12,50	Q4 2025
Isla 2 Solar	ES	12,50	Q4 2025
Carrio Solar	ES	3,60	Q1 2025
Trasona BESS	ES	4,00	Q2 2025
		485,715	